

**BRUHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT**

Sl.No	Item	Description
1	Name of Work	Improvements to Roads and Drains in Kashinagara Cross road in Ward.No.7 (Byatrayanapura) in Kodigehalli Sub Division Sl. No. 68
2	Estimate Cost	30.00 Lakhs
3	Administrative Approval No and Date	BBMP/JC/YNK-ZONE/AA/326/2013-14, dt.30.10.2013
4	Technical sanction No. and Date	BBMP/SE/YNK-ZONE/TS/27/2013-14, dt.29.10.2013
5	Job Code No. and P Code No.	007-14-000034, P-1771
6	Tender Direct Entrusted to KRIDL	-
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	EE/BTP/BBMP/E-PMT/19/2013-14, dt.07.02.2014
8	Tender Approved Details	-
9	Work Order No and Date	EE/BTP/BBMP/E-PMT/347/2013-14, dt.15.02.2014
10	Stipulation time of Completion	60 Days
11	Actual Date of Commencement	Data Not available
12	Actual Date of Completion	28.07.2014
13	Delay if Any	-
14	Reason if Any	-
15	Payment made till date	-
16	BR NO. and Date	223 Dt.31.07.2014
17	Status of work	Completed
18	Photograph verified	Yes
19	Date of Inspection	03.12.15
20	MB No. and Page No.	1883 page no. 188249
21	Test Result	--

	Section Officer	Basavaraju
23	Sub Division Officer	D.K.Madhu Sudhan
24	Observation	--
a	Work Quality	Satisfactory
b	Comments	The work is carried out by the Contractor satisfactorily.


8/11/16

Krishnamurthy

Professor - PG Studies

ITA - Centre for Road Technology

LVO India Pvt. Ltd., Campus

7, 8 & 12, Phase I

Heenya Industrial Area,

BANGALORE - 560 058